GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

R&B Deptt- Improvements to Narasapuram-Aswaraopeta road from Km 92.200 to 101.380 in West Godavari District - Corenet Plan– Revised Administrative Sanction-Accorded – Orders – Issued.

TRANSPORT, ROADS & BUILDINGS (R.IV) DEPARTMENT

G.O.Rt.No.262, Dated:02.05.2016;

Read the following:

1. G.O.Rt.No.112, TR&B(R.IV) Dept., Dt. 03-03-2015.
2. From the CE (R&B) CRN, PPP &MD, APRDC, A.P., Lr. No: 13/15/APRDC/CRN/GM/DCE-1/DEE-6/AEE-17/2015; Dt.:16.03.2016

***

ORDER:

In the letter 2nd read above, the Chief Engineer (R&B) CRN &MD, APRDC, A.P; has stated that the work of "Improvements to Narasapuram-Aswaraopeta road from Km 92.200 to 101.380 in West Godavari District" was administratively sanctioned for Rs. 200.00 lakhs under Godavari Pushkarams-2015 in the G.O. 1st read above. The work was technically sanctioned for Rs. 200.00 lakhs and entrusted to the contractor Sri M. Soma Sundara Reddy, Contractor, Ubalanka at 4.99 % Excess over the estimate rates and the work is completed.

2. The Chief Engineer (R&B) CRN &MD, APRDC, A.P; has also stated that the SE(R&B), Eluru, has approved the following deviations were executed with the prior approval of the Competent Authority:

i) The road stretch from Km.92/450 to 93/000 i.e., to a length of 550 m is not covered in the original sanctioned estimate and during execution of the above work it is necessitated to include this stretch so as to cover total road length of the above work.

ii) In the road stretches from km 98/460 to 98/585, km 100/020 to 100/160 and km 100/300 to 100/500 the surface is badly damaged and bituminous concrete 30 mm thick as per the sanctioned estimate cannot be laid directly on the existing surface. Hence, these stretches comprising a length of 484m were executed along with BM 50mm thick as new item

iii) The provision of road safety items like center line marking and pavement markers were reassessed as per the actual requirement to 410 sqm and 100 Nos respectively against the original sanctioned estimate of 330 sqm and 55 Nos respectively and;

iv) The tender premium quoted by the Contractor 4.99% excess over the estimate contract value amounting to Rs.10, 23,081/-.

3. The Chief Engineer (R&B) CRN &MD, APRDC, A.P; has also stated that now, the working estimate was approved with all the above additional quantities/items for Rs.230.00 lakhs as against the administrative sanction of Rs. 200.00 lakhs by the Superintending Engineer (R&B), Eluru as the same is within his competence, excluding tender premium and Price Adjustment. The SE(R&B), Eluru further informed that Pay and

(Contd…)

Accounts officer (W&P) is not considering the final bills for payment, as the working estimate amount exceeded the administrative sanction, as per the directions of Finance (W&P) dept. issued vide memo no. 4194/34/W&P.I/2015, dated: 21.05.2015.

4. The Chief Engineer (R&B) CRN, PPP &MD, APRDC, A.P; has requested to accord revised administrative sanction for Rs. 230.00 Lakhs; for the work of "Improvements to Narasapuram-Aswaraopeta road from Km 92.200 to 101.380 in West Godavari Dt"; as against Rs. 200.00 Lakhs, as against original administrate sanction orders issued in the G.O. 1st read above.

5. After careful examination of the matter Government decide and hereby accord revised Administrative Sanction for Rs. 230.00 Lakhs (Rupees two hundred and thirty lakhs only); for the work of "Improvements to Narasapuram-Aswaraopeta road from Km 92.200 to 101.380 in West Godavari District; as against Rs. 200.00 Lakhs, as against original administrate sanction orders issued in the GO 1st read above, under Corenet Plan.

6. The amount sanctioned in Para (5) above, shall be met from the Head of account -5054–Capital outlay on Roads & Bridges-04 -District & other Roads-MH800- Other Expenditure-GH 11-NSP- SH(33)–Core net Works Roads (works)-530–Major works-531–OE.

7. The Chief Engineer (R&B) CRN & MD, APRDC, AP., shall take further action in the matter accordingly.

8. This orders issues with the concurrence of Finance Department vide their U.O.No.17023/153/FMU.TR&B/2016, Dated:19.04.2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.SAM BOB
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B) CRN & MD, APRDC, AP., Hyd.,

Copy to:

The Deputy Accountant General, AP., Hyd.
The Pay and Accounts Officer, AP., Hyd.
The Director of Works and Accounts, A.P., Hyd.
The District Treasury Officer, SPSR Nellore Dt, at Nellore.
The PS to Spl. C.S, TR&B/ M(TR&B)
The PA to Addl.Secy. to CM
The Finance (FMU.TR&B) Deptt.
Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER